

Project Schedule & Schedule of Value

Project Schedule	Days	Start	Finish	Price
TOTAL	224	08/21/25	07/13/26	\$592,500
Project Initiation				\$0
Contract Signed				
Deposit				
Notice to Proceed				
Civil Start - Civil Due Diligence				
Electrical Start - Electrical Due Diligence				
Civil Engineering	130	08/21/25	02/27/26	\$271,000
30% Design	30	08/21/25	10/02/25	\$30,000
30% - Planset/ Basis of Design	20	08/21/25	09/18/25	\$20,000
Pre-Development Hydrology Study	10	09/05/25	09/18/25	\$10,000
Client Review	10	09/19/25	10/02/25	
60% Design	60	10/03/25	12/31/25	\$143,000
60% - Planset	25	10/03/25	11/07/25	\$110,000
Stormwater Pollution Prevention Plan	10	11/10/25	11/24/25	\$6,000
Post-Development Hydrology Study	10	11/10/25	11/24/25	\$15,000
Stormwater Management Report	15	11/25/25	12/16/25	\$12,000
Client Review	10	12/17/25	12/31/25	
90% Design	15	01/02/26	01/23/26	\$35,000
90% - Planset	5	01/02/26	01/08/26	\$35,000
Client Review	10	01/09/26	01/23/26	
IFC Design	15	01/26/26	02/13/26	\$56,500
IFC - Planset	15	01/26/26	02/13/26	\$56,500
Studies Updates	10	02/16/26	02/27/26	\$6,500
Stormwater Pollution Prevention Plan	5	02/16/26	02/20/26	\$1,000
Post-Development Hydrology Study	5	02/16/26	02/20/26	\$2,500
Stormwater Management Report	5	02/23/26	02/27/26	\$3,000
Electrical Engineering	84	03/02/26	06/26/26	\$296,500
30% Design	27	03/02/26	04/07/26	\$75,000
30% - Planset/Basis of Design	11	03/02/26	03/16/26	\$40,000
Reactive Power Study	6	03/09/26	03/16/26	\$18,500
MV - Short Circuit Study	5	03/10/26	03/16/26	\$6,500
SAM Model	3	03/17/26	03/19/26	\$5,000
PV SYST	3	03/20/26	03/24/26	\$5,000
Client Review	10	03/25/26	04/07/26	
60% Design	24	04/08/26	05/11/26	\$109,500
60% - Planset	14	04/08/26	04/27/26	\$80,000
DC - Short Circuit Study	3	04/23/26	04/27/26	\$6,500
Under Ground Cable Thermal Study	8	04/16/26	04/27/26	\$10,000
Grounding Study	8	04/16/26	04/27/26	\$13,000
Client Review	10	04/28/26	05/11/26	
90% Design	23	05/12/26	06/12/26	\$99,000
90% - Planset	13	05/12/26	05/29/26	\$63,500
Load Flow Study	2	05/28/26	05/29/26	\$13,000
Coordination Study	2	05/28/26	05/29/26	\$9,500
Arc Flash Study	5	05/22/26	05/29/26	\$13,000
Client Review	10	06/01/26	06/12/26	
IFC Design	10	06/15/26	06/26/26	\$13,000
IFC - Planset	10	06/15/26	06/26/26	\$13,000
Structural Engineering	10	06/29/26	07/13/26	\$25,000
Structural Engineering (Except racking foundation design)	10	06/29/26	07/13/26	\$25,000
Project Closeout	0	07/13/26	07/13/26	\$0

Project Schedule



Task	Duration	Start	Finish	2025					2026						
				Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
Civil Engineering	130	08/21/25	02/27/26	Civil Engineering											
30% Design	30	08/21/25	10/02/25	30% Design											
30% - Planset/ Basis of Design	20	08/21/25	09/18/25	30% - Planset/ Basis of Design											
Pre-Development Hydrology Study	10	09/05/25	09/18/25	Pre-Development Hydrology Study											
Client Review	10	09/19/25	10/02/25	Client Review											
60% Design	60	10/03/25	12/31/25	60% Design											
60% - Planset	25	10/03/25	11/07/25	60% - Planset											
Stormwater Pollution Prevention Plan	10	11/10/25	11/24/25	Stormwater Pollution Prevention Plan											
Post-Development Hydrology Study	10	11/10/25	11/24/25	Post-Development Hydrology Study											
Stormwater Management Report	15	11/25/25	12/16/25	Stormwater Management Report											
Client Review	10	12/17/25	12/31/25	Client Review											
90% Design	15	01/02/26	01/23/26	90% Design											
90% - Planset	5	01/02/26	01/08/26	90% - Planset											
Client Review	10	01/09/26	01/23/26	Client Review											
IFC Design	15	01/26/26	02/13/26	IFC Design											
IFC - Planset	15	01/26/26	02/13/26	IFC - Planset											
Studies Updates	10	02/16/26	02/27/26	Studies Updates											
Stormwater Pollution Prevention Plan	5	02/16/26	02/20/26	Stormwater Pollution Prevention Plan											
Post-Development Hydrology Study	5	02/16/26	02/20/26	Post-Development Hydrology Study											
Stormwater Management Report	5	02/23/26	02/27/26	Stormwater Management Report											
Electrical Engineering	84	03/02/26	06/26/26	Electrical Engineering											
30% Design	27	03/02/26	04/07/26	30% Design											
30% - Planset/Basis of Design	11	03/02/26	03/16/26	30% - Planset/Basis of Design											
Reactive Power Study	6	03/09/26	03/16/26	Reactive Power Study											
MV - Short Circuit Study	5	03/10/26	03/16/26	MV - Short Circuit Study											
SAM Model	3	03/17/26	03/19/26	SAM Model											
PV SYST	3	03/20/26	03/24/26	PV SYST											
Client Review	10	03/25/26	04/07/26	Client Review											
60% Design	24	04/08/26	05/11/26	60% Design											
60% - Planset	14	04/08/26	04/27/26	60% - Planset											
DC - Short Circuit Study	3	04/23/26	04/27/26	DC - Short Circuit Study											
Under Ground Cable Thermal Study	8	04/16/26	04/27/26	Under Ground Cable Thermal Study											
Grounding Study	8	04/16/26	04/27/26	Grounding Study											
Client Review	10	04/28/26	05/11/26	Client Review											
90% Design	23	05/12/26	06/12/26	90% Design											
90% - Planset	13	05/12/26	05/29/26	90% - Planset											
Load Flow Study	2	05/28/26	05/29/26	Load Flow Study											
Coordination Study	2	05/28/26	05/29/26	Coordination Study											

Customer : Sample Company LLC
Project : Sample Project

Project Schedule



Task	Duration	Start	Finish	2025					2026						
				Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
Arc Flash Study	5	05/22/26	05/29/26											Arc Flash Study	
Client Review	10	06/01/26	06/12/26											Client Review	
IFC Design	10	06/15/26	06/26/26											IFC Design	
IFC - Planset	10	06/15/26	06/26/26										IFC - Planset		
Structural Engineering	10	06/29/26	07/13/26										Structural Engineering		
Structural Engineering (Except racking foundati.	10	06/29/26	07/13/26									Structural Engineering (Except racking foundation design)			
Project Closeout	0	07/13/26	07/13/26											Project Closeout	